



ID 9105085649

FOR

: **JERUSA CORPUZ**

OIC-Department Manager

Corporate Planning Department

FROM

THE ASSISTANT GENERAL MANAGER

Branch Operations Sector

SUBJECT

2nd QUARTER 2018 REPORT ON

PROGRAMS/PROJECTS/ACTIVITIES OF THE BRANCHES

DATE

July 3, 2018

In reference to the above subject, please find below the update on the following Project, Programs and Activities (PPA) of the Branch Operations Sector:

Agency/ Address	Project/ Program/ Activity Name	Location	Total Cost	Date Started	Target Compl e-tion Date	Project Status		
						% of Compl -etion	Total Cost Incurred	Remarks
Southern Tag	alog and Bicol Re	gion						
Cavite Branch	Construction of PCSO Building	Bacoor Cavite	7,750,000	March 2018	June 2018	75%		
Northern and	Central Luzon De	epartment - 1	None to repo	rt				
Visayas Depa	rtment							
Visayas Department (ODM)	Renovation/ Repair	Cebu		April 28, 2018		10%		
Aklan Branch	Construction of PCSO Owned Building	Kalibo Aklan	6,425,000	Nov. 3, 2017		100%	3,851,25 0.00	
Bohol Branch	Leasehold Improvement- 2 nd floor extension	Tagbilaran		To be determi ned				Awaiting approval/grant ng of PCSO request from the office of the Governor.
Negros Oriental	Renovation/R epair of Additional Office Space			To be determi ned				Moved to 2018
Western Samar	Renovation	Calbayog City						

Agency/ Address	Project/ Program/ Activity Name	Location	Total Cost	Date Started	Target Compl e-tion Date	Project Status					
						% of Compl -etion	Total Cost Incurred	Remarks			
Mindanao Department											
Davao Del Sur	Renovation	Davao City	500,000	March 20,2018		85%	367,604. 25				

For your appropriate action.

REMELIZA"M. GABUYO