



FED-0171

TYSWI

CORPORATE PLANNING

FOR

:

JERUSA CORPUZ

OIC-Department Manager Corporate Planning Department

FROM

THE ASSISTANT GENERAL MANAGER

Branch Operations Sector

SUBJECT

2nd QUARTER 2017 REPORT ON

PROGRAMS/PROJECTS/ACTIVITIES OF THE BRANCE

DATE

October 2, 2017

In reference to the above subject, please find below the update on the following Project, Programs and Activities (PPA) of the Branch Operations Sector:

Agency/ Address	Project/ Program/ Activity Name	Location	Total Cost	Date Started	Target Comple- tion Date	Project Status		
						% of Compl -etion	Total Cost Incurred	Remarks
Southern Tagalog and Bicol Region								
Cavite Branch	Construction of PCSO Owned Building	Bacoor Cavite						Fist Bidding was declared a failure, thus, re bidding shall be done.
Romblon Branch	Leasehold Improve-ment	Odiongan Romblon	P170,00 0	March, 2017	June, 2017	88%	P150,000	Guidelines for the procurement was approved effective Aug. 10,2017. Procurement documents are being prepared by the branch office.
Catanduane s Branch	Leasehold Improve-ment	Virac Catanduane s						Guidelines for the procurement was approved effective Aug. 10,2017. Procurement documents are being prepared by the branch office.

PCSO CORPLAN DE PLANNING RECEIVED BY DATE

Agency/ Address	Project/ Program/ Activity Name	Location	Total Cost	Date Started	Target Comple- tion Date	Project Status		
						% of Compl -etion	Total Cost Incurred	Remarks
Northern and	Central Luzon De	epartment						•
Pampanga Branch	Construction of PCSO Owned Building	San Fernan- do	Not applica- bel	June 2017	August, 2017	100%		The PCSO Pampanga Branch Office was officially turned over by the Provincial Government of Pampanga to the PCSO on August 24, 2017
Mountain Province Branch	Leasehold Improve-ment	Bontoc Mt. Province		7/17/17	10/15/17	60%	10,000	The Actual relocation of the PCSO Mountain Province Branch already took place on July 17, 2017, though some leasehold improvements still need to be undertaken
Visayas Depa	rtment	1						
Visayas Department (ODM)	Renovation/ Repair	Cebu						On-going review of bid documents- SBAC II
Aklan Branch	Construction of PCSO Owned Building	Kalibo Aklan		To be determin ed				For awarding of contract –SBAC II
Bohol Branch	Leasehold Improvement- 2 nd floor extension	Tagbilaran		To be determin ed				Awaiting approval/granting of PCSO request from the office of the Governor.
Iloilo Branch	Leasehold Improvement	Iloilo City		To be determin ed				Moved to 2018 to include provision for Social Worker area.

is si

Agency/ Address	Project/ Program/ Activity Name	Location	Total Cost	Date Started	Target Comple- tion Date	Project Status		
						% of Compl -etion	Total Cost Incurred	Remarks
Negros Oriental	Renovation/R epair of Additional Office Space			To be determin ed				Branch followed up the status from the Governor and as of March 28, 2017, Prov. Engineer informed us that he is still waiting for the budget for infrastructure.
Biliran	Renovation							Proposed opening of the branch will be on 3 rd quarter of 2017
Eastern Samar	Renovation							Proposed opening of the branch will be on 3 nd quarter of 2017
Negros Occidental	Construction of PCSO Owned Building							Signed MOA with LGU. Allocation of Budget for CY 2018
Mindanao Do								
Lanao Del Norte Branch	Installation of partition and storage room	Lanao Del Norte	293,893 .50	March 1,2017	August, 2017	95%	200,165. 74	
Sultan Kudarat	Installation of partition and storage room	Sultan Kudarat	300,000	Sept. 9, 2017	Sept. 18, 2017	95%	241,957. 65	

For your appropriate action, please.

REMELIZA M. GABUYO