

**Quarterly Reports on Government Projects/Programs/Activities  
For the 1<sup>st</sup> Quarter, CY 2019**

Name of Agency: Philippine Charity Sweepstakes Office

Business Address: Sun Plaza Bldg. Shaw Blvd., Mandaluyong City

Project : Fencing of Antipolo Property

Cost: Php 3, 651, 897.72

Location: Brgy. San Roque, Antipolo

Fund Source/s: PCSO Fund

Implementing Agency: PCSO - General Services Department

Development Partners: \_\_\_\_\_

Contractor/ Supplier: JEPA Construction and Development Corporation

Brief Description of Projects: Construction of Concrete Perimeter Fence with Steel Gate in PCSO Antipolo Property

Total Cost: Php 3,651,897.72

**Project Details:**

| Project Date |          |          | Project Status            |                            |              |                       |                |  |
|--------------|----------|----------|---------------------------|----------------------------|--------------|-----------------------|----------------|--|
|              | Duration | Started  | Target Data of Completion | Percentage of Completion   | As of (date) | Cost Incurred to Date | Date Completed | Remarks                                  |
| 1            | 5 months | 07/26/18 | 12/26/2018                | 3% - actual accomplishment | 4/5/2019     | Php109,556.93         | Not applicable | Delays on processing of building permits |

Prepared by:

Reviewed/Approved by:

ENGR. IVAN PAUL M. TOLENTINO

ENGR. MAXIMINO B. BALAYO, JR.